

# REPORT ON GOVERNMENT PROGRAM/PROJECTS/ACTIVITIES

## Bureau of Jail Management and Penology

For the Year 2015

ITEM	PROJECTS	NAME OF JAIL / LOCATION	ABC	CONTRACT AMOUNT	SOURCE OF FUND	CONTRACTOR	DATE STARTED	DATE COMPLETED	TARGET COMPLETION	REMARKS
<b>REPAIR AND MAINTENANCE</b>										
<b>FIRST QUARTER</b>										
1	ROOF REPAIR OF THE WARDEN'S OFFICE AND JAIL KITCHEN	BALAOAN DISTRICT JAIL/ BALAOAN, LA UNION	P 26,000.00	P 25,180.00	MOOE	SHINE MAE CONSTRUCTION	11-Feb-15	19-Feb-15	25-Feb-15	COMPLETED/PAID
2	INSTALLATION OF COMBAT WIRE	BALUNGAO DISTRICT JAIL/ BALUNGAO, PANGASINAN	P 94,500.00	P 93,060.00	MOOE	SHINE MAE CONSTRUCTION	10-Mar-15	23-Mar-15	25-Mar-15	COMPLETED/PAID
3	INSTALLATION OF COMBAT WIRE	BATAK DISTRICT JAIL/ BATAK, ILOCOS NORTE	P 23,000.00	P 22,300.00	MOOE	SHINE MAE CONSTRUCTION	13-Feb-15	20-Feb-15	23-Feb-15	COMPLETED/PAID
4	INSTALLATION OF COMBAT WIRE	BAUANG DISTRICT JAIL/ BAUANG, LA UNION	P 81,500.00	P 80,420.00	MOOE	COMPASS ROSE BUILDERS	9-Mar-15	24-Mar-15	24-Mar-15	COMPLETED/PAID
5	CONSTRUCTION OF SALLY PORT	BURGOS DISTRICT JAIL/ BURGOS, PANGASINAN	P 300,000.00	P 297,740.00	MOOE	DWELLSIGNERS BUILDERS	16-Feb-15	26-Mar-15	26-Mar-15	COMPLETED/PAID
6	PLASTERING OF PERIMETER FENCE	CANDON CITY JAIL/ CANDON CITY, ILOCOS SUR	P 139,590.00	P 138,760.00	MOOE	SHINE MAE CONSTRUCTION	26-Feb-15	12-Mar-15	11-Apr-15	COMPLETED/PAID
7	INSTALLATION OF COMBAT WIRE	DAGUPAN CITY JAIL/ DAGUPAN, PANGASINAN	P 145,000.00	P 143,820.00	MOOE	SHINE MAE CONSTRUCTION	5-Mar-15	20-Mar-15	20-Mar-15	COMPLETED/PAID
8	CONSTRUCTION OF NEW KITCHEN	DAGUPAN CITY JAIL-FD/ DAGUPAN, PANGASINAN	P 342,000.00	P 338,800.00	MOOE	SHINE MAE CONSTRUCTION	20-Mar-15		23-Apr-15	ON GOING
9	HEIGHT EXTENSION AND PLASTERING OF PERIMETER FENCE	SAN FERNANDO CITY JAIL/ SAN FERNANDO, LA UNION	P 324,000.00	P 321,600.00	MOOE	COMPASS ROSE BUILDERS	10-Feb-15	24-Mar-15	26-Mar-15	COMPLETED/PAID
10	INSTALLATION OF COMBAT WIRE	TAYUG DISTRICT JAIL/ TAYUG, PANGASINAN	P 64,000.00	P 62,250.00	MOOE	SHINE MAE CONSTRUCTION	5-Mar-15	19-Mar-15	19-Mar-15	COMPLETED/PAID
11	RENOVATION OF ADMIN BUILDING	URDANETA DISTRICT JAIL-MD/ URDANETA, PANGASINAN	P 716,500.00	P 709,946.25	MOOE					FOR BIDDING
12	INSTALLATION OF COMBAT WIRE	VIGAN CITY JAIL/ VIGAN, ILOCOS SUR	P 44,500.00	43,120.00	MOOE	SHINE MAE CONSTRUCTION	2-Mar-15	16-Mar-15	16-Mar-15	COMPLETED/PAID
<b>SECOND QUARTER</b>										
1	RENOVATION OF ADMIN BUILDING	URDANETA DISTRICT JAIL-MD/ URDANETA, PANGASINAN	P 716,500.00	P 709,946.25	MOOE	COMPASS ROSE BUILDERS	13-Apr-15		12-Jul-15	ON GOING

2	CONSTRUCTION OF NEW KITCHEN	DAGUPAN CITY JAIL-FD/ DAGUPAN,PANGASINAN	P 342,000.00	P 338,800.00	MOOE	SHINE MAE CONSTRUCTION	20-Mar-15	23-Apr-15	23-Apr-15	COMPLETED/PAID
3	INSTALLATION OF ADDITIONAL COMBAT WIRE,FABRICATION OF WINDOW GRILLS AND CONSTRUCTION OF CONCRETE BLOCKING WALL	AGOO DISTRICT JAIL/ AGOO,LA UNION	P 120,000.00	P 119,570.40	MOOE	TENEDICT CONSTRUCTION AND BUILDERS	17-Aug-15	5-Sep-15	5-Sep-15	FOR RESOLUTION
4	CONSTRUCTION OF NEW ADMIN OFFICE AND SEARCHING AREA	BAUANG DISTRICT JAIL/ BAUANG,LA UNION	P 200,000.00	P 198,000.00	MOOE	HANCON BUILDERS AND CONSTRUCTION	15-Jun-15	14-Jul-15	24-Jul-15	COMPLETED/PAID
5	INSTALLATION OF COMBAT WIRE	LAOAG CITY JAIL/ LAOAG,ILOCOS NORTE	P 50,000.00	P 49,200.00	MOOE	HANCON BUILDERS AND CONSTRUCTION	22-Jun-15	30-Jun-15	30-Jun-15	COMPLETED/PAID
6	CONSTRUCTION OF SALLY PORT	SAN CARLOS CITY JAIL/ SAN CARLOS,PANGASINAN	P 79,800.00	P 79,000.00	MOOE	HANCON BUILDERS AND CONSTRUCTION	21-Sep-15	30-Sep-15	5-Oct-15	FOR RESOLUTION
7	REPLACEMENT OF COMBAT WIRE	SAN CARLOS CITY JAIL/ SAN CARLOS,PANGASINAN	P 100,000.00	P 99,396.00	MOOE	CAD CONSTRUCTION	20-Aug-15	2-Sep-15	2-Sep-15	FOR RESOLUTION
<b>THIRD QUARTER</b>										
1	RENOVATION OF ADMIN BUILDING	URDANETA DISTRICT JAIL-MD/ URDANETA,PANGASINAN	P 716,500.00	P 709,946.25	MOOE	COMPASS ROSE BUILDERS	13-Apr-15	12-Jul-15	12-Jul-15	COMPLETED/PAID
2	INSTALLATION OF ADDITIONAL COMBAT WIRE,FABRICATION OF WINDOW GRILLS AND CONSTRUCTION OF CONCRETE BLOCKING WALL	AGOO DISTRICT JAIL/ AGOO,LA UNION	P 120,000.00	P 119,570.40	MOOE	TENEDICT CONSTRUCTION AND BUILDERS	17-Aug-15	5-Sep-15	5-Sep-15	COMPLETED/PAID
3	CONSTRUCTION OF SALLY PORT	SAN CARLOS CITY JAIL/ SAN CARLOS,PANGASINAN	P 79,800.00	P 79,000.00	MOOE	HANCON BUILDERS AND CONSTRUCTION	21-Sep-15	30-Sep-15	5-Oct-15	COMPLETED/PAID
4	REPLACEMENT OF COMBAT WIRE	SAN CARLOS CITY JAIL/ SAN CARLOS,PANGASINAN	P 100,000.00	P 99,396.00	MOOE	CAD CONSTRUCTION	20-Aug-15	2-Sep-15	2-Sep-15	COMPLETED/PAID
5	CONSTRUCTION OF SECONDARY SECURITY FENCE	BURGOS DISTRICT JAIL/ BURGOS,PANGASINAN	P 430,000.00	P 429,002.40	MOOE	HGW=3 ENG'G & CONSTRUCTION				FOR RESOLUTION
6	REPAIR/IMPROVEMENT OF JAIL KITCHEN AND FLOORING	NAGUILIAN MUNICIPAL JAIL/ NAGUILIAN,LA UNION	P 73,937.00	P 72,842.77	MOOE	SHINE MAE CONSTRUCTION				FOR RESOLUTION
7	HEIGHT EXTENSION OF PERIMETER FENCE AND REHABILITATION OF BASKETBALL COURT ENCLOSURE	SAN CARLOS CITY JAIL/ SAN CARLOS,PANGASINAN	P 333,350.00	P 331,865.40	MOOE	SHINE MAE CONSTRUCTION				FOR RESOLUTION
8	CONSTRUCTION OF BARRIER FENCE	VIGAN CITY JAIL/ VIGAN,ILOCOS SUR	P 152,623.30	P 150,561.60	MOOE	HEAF CONSULTANCY &				FOR RESOLUTION
<b>FOURTH QUARTER</b>										
1	CONSTRUCTION OF SECONDARY SECURITY FENCE	BURGOS DISTRICT JAIL/ BURGOS,PANGASINAN	P 430,000.00	P 429,002.40	MOOE	HGW=3 ENG'G & CONSTRUCTION	25-Nov-15	30-Dec-15	7-Jan-15	COMPLETED/ FOR PAYMENT

2	REPAIR/IMPROVEMENT OF JAIL KITCHEN AND FLOORING	NAGUILIAN MUNICIPAL JAIL/ NAGUILIAN,LA UNION	P 73,937.00	P 72,842.77	MOOE	SHINE MAE CONSTRUCTION	25-Nov-15	7-Dec-15	10-Dec-15	COMPLETED/ FOR PAYMENT
3	HEIGHT EXTENSION OF PERIMETER FENCE AND REHABILITATION OF BASKETBALL COURT ENCLOSURE	SAN CARLOS CITY JAIL/ SAN CARLOS,PANGASINAN	P 333,350.00	P 331,865.40	MOOE	SHINE MAE CONSTRUCTION	27-Nov-15			ON GOING
4	CONSTRUCTION OF BARRIER FENCE	VIGAN CITY JAIL/ VIGAN,ILOCOS SUR	P 152,623.30	P 150,561.60	MOOE	HEAF CONSULTANCY & ENG'G SERVICES	23-Nov-15	5-Dec-15	7-Dec-15	COMPLETED/ FOR PAYMENT
	CONSTRUCTION OF TWO TOWERS & WORKING AREA	VIGAN CITY JAIL/ VIGAN,ILOCOS SUR	P 663,744.89		MOOE	L.M. DIAZ CONSTRUCTION				FOR BIDDING

### CAPITAL OUTLAY

#### FIRST QUARTER

1	CONSTRUCTION OF ADDITIONAL CELL AND INFIRMARY	DAGUPAN CITY JAIL-FD/ DAGUPAN,PANGASINAN	P1,000,000.00	P980,522.26	CAPITAL OUTLAY	LM DIAZ TRADING AND CONSTRUCTION	23-Mar-15		23-Jul-15	ON GOING
2	CONSTRUCTION OF PERIMETER FENCE (PHASE 1)	TAGUDIN MUNICIPAL JAIL/ TAGUDIN,ILOCOS SUR	P800,000.00	P760,602.33	CAPITAL OUTLAY					FOR BIDDING
3	CONSTRUCTION OF PERIMETER FENCE	NEW BALAOAN DISTRICT JAIL/BALAOAN,LA UNION	N/A	N/A	CAPITAL OUTLAY	N/A	N/A	N/A	N/A	REQUESTED FOR REALIGNMENT

#### SECOND QUARTER

1	CONSTRUCTION OF ADDITIONAL CELL AND INFIRMARY	DAGUPAN CITY JAIL-FD/ DAGUPAN,PANGASINAN	P1,000,000.00	P980,522.26	CAPITAL OUTLAY	LM DIAZ TRADING AND	23-Mar-15	30-May-15	23-Jul-15	COMPLETED/PAID
2	CONSTRUCTION OF PERIMETER FENCE (PHASE 1)	TAGUDIN MUNICIPAL JAIL/ TAGUDIN,ILOCOS SUR	P800,000.00	P760,602.33	CAPITAL OUTLAY					FOR BIDDING
3	INSTALLATION OF ADDITIONAL FEMALE CELL	BATAC DISTRICT JAIL/ BATAC,ILOCOS NORTE	P580,000.00	P576,573.92	CAPITAL OUTLAY					FOR BIDDING

#### THIRD QUARTER

1	CONSTRUCTION OF PERIMETER FENCE (PHASE 1)	TAGUDIN MUNICIPAL JAIL/ TAGUDIN,ILOCOS SUR	P800,000.00	P760,602.33	CAPITAL OUTLAY	COMPASS ROSE BUILDERS	15-Jul-15		15-Oct-15	ON GOING
3	INSTALLATION OF ADDITIONAL FEMALE CELL	BATAC DISTRICT JAIL/ BATAC,ILOCOS NORTE	P580,000.00	P576,573.92	CAPITAL OUTLAY	ALTHEA CONSTRUCTION	3-Aug-15		3-Nov-15	ON GOING

#### FOURTH QUARTER

1	CONSTRUCTION OF PERIMETER FENCE (PHASE 1)	TAGUDIN MUNICIPAL JAIL/ TAGUDIN,ILOCOS SUR	P800,000.00	P760,602.33	CAPITAL OUTLAY	COMPASS ROSE BUILDERS	15-Jul-15	30-Oct-15	15-Oct-15	COMPLETED/ FOR PAYMENT
2	INSTALLATION OF ADDITIONAL FEMALE CELL	BATAC DISTRICT JAIL/ BATAC,ILOCOS NORTE	P580,000.00	P576,573.92	CAPITAL OUTLAY	ALTHEA CONSTRUCTION	3-Aug-15	18-Nov-15	3-Nov-15	COMPLETED/ FOR PAYMENT

3	CONSTRUCTION JAIL BUILDING, ADMIN OFFICE & KITCHEN	NEW TAGUDIN MUNICIPAL JAIL/TAGUDIN,ILOCOS SUR	P4,200,000.00	P4,187,500.00	SARO	LM DIAZ CONSTRUCTION				FOR BIDDING
4	CONSTRUCTION OF TWO STOREY JAIL BUILDING	URDANETA DISTRICT JAIL- MD/ URDANETA,PANGASINAN	P2,200,000.00	P2,063,298.49	SARO	TJ VELASCO CONSTRUCTION				FOR BIDDING
6	CONSTRUCTION OF TYPE "C" JAIL BUILDING	BATAC DISTRICT JAIL/ BATAC,ILOCOS NORTE	P2,000,000.00	P1,996,944.50	SARO	REMAR CONSTRUCTION				FOR BIDDING

PREPARED BY:

Wilner D Manginga  
Jail Officer 2  
Regional Engineer

REVIEWED/CHECKED BY:

**LITO S LAM-OSEN**  
Jail Inspector  
C,Logistics Division

